



**Rock Installation - Core hours of possible work. Weather dependant. There may be rock work activities ongoing during normal site hours as well. (Moving stockpiling rock / demolition)**  
**Blue all times TBC**  
**All times AGW/WP**

Date	Start	End	Start	End
12 April 2022			11:50:00	17:50:00
13 April 2022	00:19:00	06:19:00	12:33:00	18:33:00
14 April 2022	00:58:00	06:58:00	13:13:00	19:13:00
15 April 2022	01:35:00	07:35:00	13:52:00	19:52:00
16 April 2022	02:13:00	08:13:00	14:30:00	20:30:00
17 April 2022	02:50:00	08:50:00	15:08:00	21:08:00
18 April 2022	03:28:00	09:28:00	15:46:00	21:46:00

**Rock drop tidal or beached weather dependant. If beached a full 12 hour drop will take place from the start time and continue till the next possible float out around high water. (i.e. not the below estimate of 6 hours)**  
**Blue times TBC**  
**all time times TBC AGW/WP**

Date	Start	End	Start	End
10 April 2022	03:10:00	09:10:00	16:18:00	22:18:00
11 April 2022	05:15:00	11:15:00	18:11:00	00:11:00
12 April 2022	06:30:00	12:30:00	19:04:00	01:04:00
13 April 2022	07:17:00	13:17:00	19:44:00	01:44:00
14 April 2022	07:54:00	13:54:00	20:18:00	02:18:00
15 April 2022	08:27:00	14:27:00	20:51:00	02:51:00
16 April 2022	09:02:00	15:02:00	21:11:00	03:11:00
17 April 2022	21:11:00	03:11:00	09:38:00	15:38:00

**AGW - All Going Well**  
**WP - Weather permitting**